

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY - Phase IX - Khammam District - Package No. AP 08 LW 90 - "Road from Bachodu to L.D. Tanda and Road from Kakaravai to Enikunta Tanda of Tirumalaipalem Mandal in Khammam District" - Granting Post facto Extension of Agreement Time upto 23-04-2012 for a period of 42 days without Penalty - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 379

Dated: 06-03-2013.
Read the following:-

- 1) G.O.Ms.331, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC(PR), PMGSY, Hyd, Lr.No.W9/DEE-II/PMGSY/Ph.IX-LW90-2011, dated 25-2-2013.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Post facto Extension of Agreement Time upto 23-4-2012 for a period of 42 days without Penalty in respect of the works "Road from Bachodu to L.D. Tanda and Road from Kakaravai to Enikunta Tanda of Tirumalaipalem Mandal in Khammam District" as the delay is not attributed to the Contractor due to Sakalajanula Samme.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.
3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V.NAGI REDDY
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Khammam District.
Copy to:
The PS to Hon'ble Min.(PR&RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.